


Burbank Sanitary District
3 Week Look Ahead Schedule









ID	Task Name	Pipe ID	Duration	Start	Finish	Predecessor	October	November	December
1	#1004 - Burbank Sanitary District		15 days	Mon 11/1/21	Fri 11/19/21				
2	Southwest Pipeline		10 days	Mon 11/1/21	Fri 11/12/21				
3	Clean & CCTV	-	9 days	Mon 11/1/21	Thu 11/11/21				
4	Non-Working	-	5 days	Mon 11/1/21	Fri 11/5/21				
5	Rutland Ave	LU-216	0.2 days	Mon 11/8/21	Mon 11/8/21	4			
6	Rutland Ave	LU-217	0.2 days	Mon 11/8/21	Mon 11/8/21	5			
7	Rutland Ave	LU-218	0.2 days	Mon 11/8/21	Mon 11/8/21	6			
8	Rutland Ave	LU-219	0.2 days	Mon 11/8/21	Mon 11/8/21	7			
9	Rutland Ave	LU-220	0.1 days	Mon 11/8/21	Mon 11/8/21	8			
10	Rutland Ave	LU-221	0.1 days	Mon 11/8/21	Mon 11/8/21	9			
11	Bascom Ave	HU-101	0.2 days	Tue 11/9/21	Tue 11/9/21	10			
12	Richmond Ave	LU-230	0.2 days	Tue 11/9/21	Tue 11/9/21	11			
13	Richmond Ave	LU-231	0.2 days	Tue 11/9/21	Tue 11/9/21	12			
14	Richmond Ave	LU-232	0.2 days	Tue 11/9/21	Tue 11/9/21	13			
15	Bascom/Laswell Easement	LU-112	0.2 days	Tue 11/9/21	Tue 11/9/21	14			
16	Bascom/Laswell Easement	HU-141	0.2 days	Wed 11/10/21	Wed 11/10/21	15			
17	Laswell/ Arleta Easement	LU-114	0.2 days	Wed 11/10/21	Wed 11/10/21	16			
18	Laswell/ Arleta Easement	LU-115	0.2 days	Wed 11/10/21	Wed 11/10/21	17			
19	Arleta/ Raymond Easement	LU-116	0.1 days	Wed 11/10/21	Wed 11/10/21	18			
20	Arleta/ Raymond Easement	LU-117	0.1 days	Wed 11/10/21	Wed 11/10/21	19			
21	Raymond/Irving Easement	LU-118	0.2 days	Wed 11/10/21	Wed 11/10/21	20			
22	Raymond/Irving Easement	LU-119	0.2 days	Thu 11/11/21	Thu 11/11/21	21			
23	Irving/Leland Easement	LU-120	0.2 days	Thu 11/11/21	Thu 11/11/21	22			
24	Irving/Leland Easement	LU-121	0.2 days	Thu 11/11/21	Thu 11/11/21	23			
25	Irving/Leland Easement	LU-121A	0.4 days	Thu 11/11/21	Thu 11/11/21	24			
26	CIPP Lining		10 days	Mon 11/1/21	Fri 11/12/21				
27	Non-Working	-	1 day	Mon 11/1/21	Mon 11/1/21				
28	Cleveland Ave.	LU-107A	1 day	Tue 11/2/21	Tue 11/2/21	27			
29	Leland Ave.	LU-213	1 day	Wed 11/3/21	Wed 11/3/21	28			
30	Leland Ave.	LU-123	1 day	Thu 11/4/21	Thu 11/4/21	29			
31	Arleta Ave.	LU-208	1 day	Fri 11/5/21	Fri 11/5/21	30			
32	Leigh Ave.	LU-227	1 day	Mon 11/8/21	Mon 11/8/21	31			
33	Leigh Ave.	LU-228	1 day	Tue 11/9/21	Tue 11/9/21	32			
34	Leigh Ave.	LU-229	1 day	Wed 11/10/21	Wed 11/10/21	33			
35	Arleta Ave.	LU-209	1 day	Thu 11/11/21	Thu 11/11/21	34			
36	Wabash Ave.	LU-110	1 day	Fri 11/12/21	Fri 11/12/21	35			
37	Torres Construction		15 days	Mon 11/1/21	Fri 11/19/21				

Project: #1004 - 3 Week Look Ahead Schedule
Date: Mon 11/1/21

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	

Burbank Sanitary District
3 Week Look Ahead Schedule

ID	Task Name	Pipe ID	Duration	Start	Finish	Predecessor	October	November	December
38	Laswell Ave.	LU-201	5 days	Mon 11/1/21	Fri 11/5/21				
39	Vaugh Ave.	LU-204	2 days	Mon 11/8/21	Tue 11/9/21	38			
40	Vaughn Ave.	LU-206	3 days	Wed 11/10/21	Fri 11/12/21	39			
41	Clifton Ave.	LU-223	2 days	Mon 11/15/21	Tue 11/16/21	40			
42	Clifton Ave.	LU-225	3 days	Wed 11/17/21	Fri 11/19/21	41			

Project: #1004 - 3 Week Look Ahead Schedule Date: Mon 11/1/21	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	