


Burbank Sanitary District
3 Week Look Ahead Schedule

ID	Task Name	Pipe ID	Duration	Start	Finish	Predecessor	November	December	January	February
1	#1004 - Burbank Sanitary District		25 days	Wed 12/15/21	Thu 1/27/22					
2	Southwest Pipeline		25 days	Wed 12/15/21	Thu 1/27/22					
3	CCTV Locating & Marking		1 day	Wed 1/5/22	Wed 1/5/22					
4	Laswell Ave. Easement (Mark Buried U/S Cleanout)	LU-114	0.5 days	Wed 1/5/22	Wed 1/5/22				Southwest	
5	Arlleta Ave. Easement (Mark R&R's)	LU-117	0.5 days	Wed 1/5/22	Wed 1/5/22	4			Southwest	
6	CIPP Lining		25 days	Wed 12/15/21	Thu 1/27/22					
7	Rutland Ave.	LU-220	0.5 days	Wed 12/15/21	Wed 12/15/21			Southwest		
8	Rutland Ave.	LU-221	0.5 days	Wed 12/15/21	Wed 12/15/21	7		Southwest		
9	Raymond Ave. Easement	LU-119	1 day	Thu 12/16/21	Thu 12/16/21	8		Southwest		
10	Bascom Ave.	HU-101	0.5 days	Fri 12/17/21	Fri 12/17/21	9		Southwest		
11	Irving Ave. Easement	LU-120	0.5 days	Fri 12/17/21	Fri 12/17/21	10		Southwest		
12	Non-Working	-	5 days	Mon 12/20/21	Mon 1/3/22	11		Southwest		
13	Richmond Ave.	LU-230	0.5 days	Tue 1/4/22	Tue 1/4/22	12		Southwest		
14	Leland Ave.	LU-122	0.5 days	Tue 1/4/22	Tue 1/4/22	13		Southwest		
15	Richmond Ave	LU-231	1 day	Wed 1/5/22	Wed 1/5/22	14		Southwest		
16	Richmond Ave	LU-232	1 day	Thu 1/6/22	Thu 1/6/22	15		Southwest		
17	Laswell Ave. Easement	LU-115	1 day	Fri 1/7/22	Fri 1/7/22	16		Southwest		
18	Cecil St.	LU-103	0.5 days	Mon 1/10/22	Mon 1/10/22	17		Southwest		
19	Bascom Ave. Easement	LU-112	0.5 days	Mon 1/10/22	Mon 1/10/22	18		Southwest		
20	Non-Working	-	4 days	Tue 1/11/22	Fri 1/14/22	19		Southwest		
21	Irving Ave. Easement	LU-121	0.5 days	Tue 1/18/22	Tue 1/18/22	20		Southwest		
22	Irving Ave. Easement	LU-121A	0.5 days	Tue 1/18/22	Tue 1/18/22	21		Southwest		
23	Cleveland Ave.	LU-107	1 day	Wed 1/19/22	Wed 1/19/22	22		Southwest		
24	Cecil St.	LU-104	0.5 days	Thu 1/20/22	Thu 1/20/22	23		Southwest		
25	Cecil St.	LU-104A	0.5 days	Thu 1/20/22	Thu 1/20/22	24		Southwest		
26	Leland Ave.	LU-214	1 day	Fri 1/21/22	Fri 1/21/22	25		Southwest		
27	Leland Ave.	LU-215	1 day	Mon 1/24/22	Mon 1/24/22	26		Southwest		
28	Bascom Ave. Easement	HU-141	1 day	Tue 1/25/22	Tue 1/25/22	27		Southwest		
29	Laswell Ave. Easement	LU-114	0.5 days	Wed 1/26/22	Wed 1/26/22	28		Southwest		
30	Arlleta Ave. Easement	LU-116	0.5 days	Wed 1/26/22	Wed 1/26/22	29		Southwest		
31	Arlleta Ave. Easement	LU-117	1 day	Thu 1/27/22	Thu 1/27/22	30		Southwest		
32	Torres Sanitation		20 days	Wed 12/15/21	Thu 1/20/22					
33	Paving (Bailey Ave. & Cecil Ave.)	-	2.5 days	Wed 12/15/21	Fri 12/17/21			Torres		
34	Vaughn Ave. (SR-32)	LU-206	0.5 days	Fri 12/17/21	Fri 12/17/21	33		Torres		
35	Boston Ave.	LU-109A	2 days	Mon 12/20/21	Tue 12/21/21	34		Torres		
36	Paving (Boston Ave.)	-	2 days	Wed 12/22/21	Thu 12/23/21	35		Torres		
37	Non-Working	-	5 days	Mon 1/3/22	Fri 1/7/22	36		Torres		
38	Cleveland Ave. (New LC @ 2349 Olive Ave.)	LU-107	2 days	Mon 1/10/22	Tue 1/11/22	37		Torres		









Project: #1004 - 3 Week Look Ahead S Date: Wed 12/15/21	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

Burbank Sanitary District
3 Week Look Ahead Schedule

ID	Task Name	Pipe ID	Duration	Start	Finish	Predecessor	November	December	January	February
39	Leland Ave. (R&R @ 388')	LU-215	0.5 days	Wed 1/12/22	Wed 1/12/22	38				
40	Laswell Ave. Easement (Expose U/S Cleanout)	LU-114	0.5 days	Wed 1/12/22	Wed 1/12/22	39				
41	Arleta Ave. Easement (R&R @ 24', 57', 96', 356')	LU-117	3 days	Thu 1/13/22	Tue 1/18/22	40				
42	Bascom Ave. Easement (New MH @ D/S)	HU-141	2 days	Wed 1/19/22	Thu 1/20/22	41				



Project: #1004 - 3 Week Look Ahead S
Date: Wed 12/15/21

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	