

Burbank Sanitary District  
3 Week Look Ahead Schedule

ID	Task Name	Pipe ID	Duration	Start	Finish	Predecessors	Resource Names	November	December	January	February
1	<b>#1004 - Burbank Sanitary District</b>		<b>13 days</b>	<b>Wed 12/8/21</b>	<b>Mon 1/3/22</b>		<b>Southwest</b>				
2	<b>Southwest Pipeline</b>		<b>13 days</b>	<b>Wed 12/8/21</b>	<b>Mon 1/3/22</b>						
3	<b>CIPP Lining</b>		<b>13 days</b>	<b>Wed 12/8/21</b>	<b>Mon 1/3/22</b>		<b>Southwest</b>				
4	Rutland Ave.	LU-217	0.5 days	Wed 12/8/21	Wed 12/8/21		Southwest				
5	Rutland Ave.	LU-218	0.5 days	Wed 12/8/21	Wed 12/8/21	4	Southwest				
6	Non-Working	-	2 days	Thu 12/9/21	Fri 12/10/21	5	Southwest				
7	Rutland Ave.	LU-220	0.5 days	Mon 12/13/21	Mon 12/13/21	6	Southwest				
8	Rutland Ave.	LU-221	0.5 days	Mon 12/13/21	Mon 12/13/21	7	Southwest				
9	Leland Ave.	LU-122	0.5 days	Tue 12/14/21	Tue 12/14/21	8	Southwest				
10	Rutland Ave.	LU-216	0.5 days	Tue 12/14/21	Tue 12/14/21	9	Southwest				
11	Raymond Ave. Easement	LU-119	1 day	Wed 12/15/21	Wed 12/15/21	10	Southwest				
12	Bascom Ave.	HU-101	0.5 days	Thu 12/16/21	Thu 12/16/21	11	Southwest				
13	Raymond Ave. Easement	LU-118	0.5 days	Thu 12/16/21	Thu 12/16/21	12	Southwest				
14	Non-Working	-	6 days	Fri 12/17/21	Mon 1/3/22	13	Southwest				
15	<b>Torres Construction</b>		<b>6 days</b>	<b>Wed 12/8/21</b>	<b>Wed 12/15/21</b>		<b>Torres</b>				
16	Bailey Ave.	LU-102	3 days	Wed 12/8/21	Fri 12/10/21		Torres				
17	Boston Ave.	LU-109A	3 days	Mon 12/13/21	Wed 12/15/21	16	Torres				

Project: #1004 - 3 Week Look Ahead Schedule Date: Wed 12/8/21	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	